

OAKRIDGE BUSINESS PARK · BUILDING C

Master Construction Schedule · Rev 3 · Issued June 22, 2026

ID	Activity	Start	Finish	Dur
--	-----	-----	-----	----
01	Notice to Proceed	May 18, 2026	.	0d
02	Mobilization	May 26, 2026	Jun 5, 2026	9d
03	Erosion Control & Demolition	Jun 1, 2026	Jun 26, 2026	20d
04	Mass Grading	Jun 22, 2026	Jul 31, 2026	30d
05	Wet Utilities (Water/Sewer/Storm)	Jul 20, 2026	Sep 25, 2026	50d
06	Building Foundations	Aug 24, 2026	Oct 30, 2026	50d
07	Structural Steel Erection	Oct 12, 2026	Dec 18, 2026	50d
08	Roofing & Building Dry-In	Jan 11, 2027	Feb 12, 2027	25d
09	MEP Rough-In	Jan 25, 2027	Apr 16, 2027	60d
10	Interior Finishes	Mar 29, 2027	Jun 25, 2027	65d
11	Site Paving & Landscaping	Apr 26, 2027	Jun 11, 2027	35d
12	Substantial Completion	Jul 16, 2027	.	0d
13	Punch List & Final Completion	within 30 days of substantial completion		

Notes: Schedule assumes permit issuance by May 11, 2026. Weather days per GC-14. City inspection hold points at activities 05, 06, and 08.